

# Commissioning Check List

Site Name/address: .....

Installing Company ..... Date: .....

Serviceman: ..... Tel: .....

Indoor Unit Model ..... Serial No.....

Outdoor Unit Model..... Serial No.....

|  |  |  |       |
|--|--|--|-------|
| Both units are level?                          | Y / N                                  | Return air filter fitted?                          | Y / N |
| Indoor unit drain trap fitted?                 | Y / N                                  | Certificate Of Compliance issued?                  | Y / N |
| Water drains tested okay?                      | Y / N                                  | Pipe insulation okay?                              | Y / N |
| Interconnecting pipes supported?               | Y / N                                  | Refrigerant leak checked?                          | Y / N |
| Do units have adequate safe access?            | Y / N                                  | Is indoor air flow set and balanced? (Max. ....V ) | Y / N |
| All electrical terminals are tight?            | Y / N                                  | External electrical isolator fitted?               | Y / N |
| Interconnecting pipe sizes?                    | /                                      | Vertical pipe length?                              | m     |
| Vacuum held? (microns/minutes)                 | /                                      | Total pipe length?                                 | m     |
| Quantity of additional R32 added?              | g                                      | Extra oil added (if req'd)?                        | g     |
| Floor area of area being airconditioned        | m <sup>2</sup>                         | Are controller parameters set?                     | Y / N |
| Floor to ceiling height of supply air diffuser | m                                      | Has client had controls demo?                      | Y / N |
| Thermostat type:                               | BMS / SAT-3 / TZT-100 / Other? (name): |  |       |

## Mark UC8 dip switch positions with an 'X'

|     | SW1 |   |   |   |   |   |   |   |
|-----|-----|---|---|---|---|---|---|---|
|     | 1   | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| On  |     |   |   |   |   |   |   |   |
| Off |     |   |   |   |   |   |   |   |

|     | SW2   |        |        |        |        |        |        |        |
|-----|-------|--------|--------|--------|--------|--------|--------|--------|
|     | 9 (1) | 10 (2) | 11 (3) | 12 (4) | 13 (5) | 14 (6) | 15 (7) | 16 (8) |
| On  |       |        |        |        |        |        |        |        |
| Off |       |        |        |        |        |        |        |        |

## Record the following UC8 monitored conditions using push button SW3 (repeat to scroll through list):

### Cool Cycle:

|                             |      |     |
|-----------------------------|------|-----|
| Low Pressure:               | SLP  | kPa |
| Evap temperature:           | Et   | °C  |
| Suction Line temperature:   | SLt  | °C  |
| Suction Superheat:          | SSH  | K   |
| Discharge Line Pressure:    | dLP  | kPa |
| Condensing temperature:     | Ct   | °C  |
| Discharge Line temperature: | dLt  | °C  |
| Discharge Superheat:        | dSH  | K   |
| De-ice Sensor temperature:  | ICEt | °C  |
| Required Capacity:          | CAP  | %   |
| Expansion Valve 1:          | EE1  | %   |
| Expansion Valve 2:          | EE2  | %   |

|                                     |    |
|-------------------------------------|----|
| Outdoor unit Ambient temperature:   | °C |
| Indoor unit Return air temperature: | °C |
| Indoor unit Total amps:             | A  |
| Outdoor unit Total amps:            | A  |

### Heat Cycle:

|                             |      |     |
|-----------------------------|------|-----|
| Low Pressure:               | SLP  | kPa |
| Evaporating temperature:    | Et   | °C  |
| Suction Line temperature:   | SLt  | °C  |
| Suction Superheat:          | SSH  | K   |
| Discharge Line Pressure:    | dLP  | kPa |
| Condensing temperature:     | Ct   | °C  |
| Discharge Line temperature: | dLt  | °C  |
| Discharge Superheat:        | dSH  | K   |
| De-ice Sensor temperature:  | ICEt | °C  |
| Required Capacity:          | CAP  | %   |
| Expansion Valve 1:          | EE1  | %   |
| Expansion Valve 2:          | EE2  | %   |

|                                     |    |
|-------------------------------------|----|
| Outdoor unit Ambient temperature:   | °C |
| Indoor unit Return air temperature: | °C |
| Indoor unit Total amps:             | A  |
| Outdoor unit Total amps:            | A  |

Note: An optional WiFi Service Utility (201-000-700) is available to display this UC8 data.